



Arlington High School Building Project

AHS Construction Update – 8/27/20

Arlington HS Construction Schedule: April 2020 – April 2025

Construction Details

Sitework and temporary phasing interior work is required to prepare for future construction of the new Arlington HS. Work areas during this phase include the front green, the Peirce practice field, the current softball field, Preschool rotary and adjacent area, Downs House and the Auditorium Building. Construction work hours will be Monday through Friday will and follow local bylaws (8 AM – 6 PM). Saturday work may be required to maintain the schedule. Material deliveries and other work will be coordinated around the school and traffic schedules to create as little disruption as possible.

COVID-19 Update

The health and safety of the community and workers on-site are of the highest priority and were taken into consideration in all project-related decisions. Per Governor Baker's announcement, construction work is deemed 'essential' and can continue. For the school to be completed on time, it is very important to maintain the original construction timeline as closely as possible. The construction team will also be maximizing the schedule as students are off-site during this time. The Town of Arlington continues to monitor all state and federal guidelines regarding best practices during this unusual time and will modify recommendations as necessary to maintain safety and health for our community and construction workers.

Sign up for Weekly Construction Updates

<https://ahsbuilding.org/news/construction-updates/>

For more information, visit:

www.ahsbuilding.org

Email questions or concerns to:


ahsbuilding@arlington.k12.ma.us

For immediate, on-site assistance contact

Hal Raymond, Skanska Site Representative, (617) 352-8593



PHASE 1 SITEWORK / TEMPORARY PHASING UPGRADES (June 2020 – August 2020)



Construction Look Ahead – Week of August 31, 2020

The above diagram covers all work to be performed during the current phase.

Specific work to be performed this week includes:

Public Way Impacts

- Mass Ave entrance and circular drive closed

Interior Site Activities: Phase 1 Interior Temp Phasing

- Owner (High School Staff) Move In

General Site Activities

- Mass Ave Front Lawn:
 - Temporary sidewalk paving
 - Drilling and installation of Rammed Aggregate Piers (RAPs)
 - Site grading
 - Begin foundations
 - Installation of project sign
- West Parking Lot:
 - Contractor parking
 - Contractor trailer installation
- Material Stockpile/Temp Construction Lot:
 - Contractor storage area
- Schouler Court:
 - Noise and vibration monitoring during Rammed Aggregate Piers (RAPs) installation

Weekend Work/Work Hours

- No weekend work at this time
- Work hours temporarily extended 8:00 am – 6:00 pm (in accordance with local bylaws)



CONSIGLI
Est. 1905

ARLINGTON HIGH SCHOOL

WEEKLY UPDATE – WEEK OF AUGUST 31, 2020

Progress Photographs – Taken Week of 08/24/2020



Photograph 1: New Administration office in the Downs Building



Photograph 2: Reception area for Guidance offices in Downs Building



CONSIGLI
Est. 1905

ARLINGTON HIGH SCHOOL

WEEKLY UPDATE – WEEK OF AUGUST 31, 2020



Photograph 3: Guidance office T-139F



Photograph 4: Bathrooms in the Downs Building Administration area



CONSIGLI
Est. 1905

ARLINGTON HIGH SCHOOL

WEEKLY UPDATE – WEEK OF AUGUST 31, 2020



Photograph 5: The Exam Room in the new Downs building Nurses station



Photograph 6: Helical pumping concrete for GCC piers



CONSIGLI
Est. 1905

ARLINGTON HIGH SCHOOL

WEEKLY UPDATE – WEEK OF AUGUST 31, 2020



Photograph 7: Rolling and compacting temporary sidewalk to Main Entrance #1



Photograph 8: View of Phase 1 Site Work in Progress (8/26/20)